สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 8 key points **Driven Piling Works**	SHEET NO. DATE

Project ..... Area .....

Contractor ..... Drawing no. .....

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**Approved foundation and pile layout drawings match the set used on site**	Drawing no. ☐ Rev. ☐	☐	☐	
2	**Pile condition before use: no crack, chip or bow; pile head square**	No transverse crack or exposed steel	☐	☐	
3	**Setting-out pegs of every pile against grid lines and the land boundary**	• Matches the pile layout • pegs signed off by the supervisor	☐	☐	
4	**Pile verticality at start and during driving**	• Out of plumb not more than 1 % of the pile length • beyond that an engineer must check (DPT 1106-64 cl. 5.5.2) or as drawing	☐	☐	
5	**Set of the last 10 blows**	Not more than ☐ mm per calculation	☐	☐	
6	**As-built pile centre against the pile layout**	• At cut-off level, off centre not more than 50 mm (1–2 pile caps), 75 mm (3 piles or more), pile group centre not more than 50 mm • beyond that an engineer must check (DPT 1106-64 cl. 5.5.1) or as drawing	☐	☐	
7	**Pile integrity test (Seismic Integrity Test)**	• Pass per the tester's report, method per DPT 1551-51 • test every cracked pile repaired and driven again (DPT 1106-64 cl. 5.3.11) • other piles per specification ☐	☐	☐	
8	**Off-position, broken or failed piles have a written remedy from the designer**	• Letter or revised drawing before pile cap work starts • if broken driven piles reach 10 % of the piles driven, drive 10 more • if more break, the pile lot fails and its strength must be checked (DPT 1106-64 cl. 5.3.10)	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: DPT 1106-64 Standard for Piling Works · Ministerial Regulation B.E. 2566 Ministerial Regulation on Structural Design of Buildings and Structural Materials, B.E. 2566 (the full list is in the professional edition)

RECORD PAGE BTH-F01A-F-EN Driven Piling Works Sheet no. ..... Date .....

PILE DRIVING LOG, EVERY PILE

No.	Pile no.	Date	Total length (m) / no. of sections	Toe depth (m)	Hammer (t) / drop (cm)	Set, last 10 blows (mm)	Inclination (mm per m)	Result

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	Contractor, acknowledged
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

Notes and follow-up

What the professional edition BTH-F01A-P adds

- All 21 items in 3 work stages
- 6 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes