สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 8 key points **Bored Piling Works**	SHEET NO. DATE

Project	Area .....
Contractor	Drawing no. .....

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**Approved foundation and pile layout drawings match the set used on site**	Drawing no. [ ] Rev. [ ]	☐	☐	
2	**Setting-out pegs of every pile against grid lines and the land boundary**	• Matches the pile layout • pegs signed off by the supervisor	☐	☐	
3	**Base of bore before the cage is placed; temporary casing**	• Base clean and dry (dry-process bored piles, DPT 1106-64 cl. 5.4.1.5) • no collapse • casing depth [ ] m as drawing	☐	☐	
4	**Bored pile cage: bar size, number, link spacing, lap length, spacers**	As drawing	☐	☐	
5	**Concreting: continuous pour to full height; tremie pipe when water is present**	• Each pile cast in one continuous pour (DPT 1106-64 cl. 5.4.1.6) • concrete volume not less than the theoretical bore volume	☐	☐	
6	**As-built pile centre against the pile layout**	• At cut-off level, off centre not more than 50 mm (1–2 pile caps), 75 mm (3 piles or more), pile group centre not more than 50 mm • beyond that an engineer must check (DPT 1106-64 cl. 5.5.1) or as drawing	☐	☐	
7	**Pile integrity test (Seismic Integrity Test)**	• Pass per the tester's report, method per DPT 1551-51 • test every bored pile with a shape or size deviation (DPT 1106-64 cl. 5.4.1.8) • other piles per specification [ ]	☐	☐	
8	**Off-position or failed piles have a written remedy from the designer**	Letter or revised drawing before pile cap work starts	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: DPT 1106-64 Standard for Piling Works · Ministerial Regulation B.E. 2566 Ministerial Regulation on Structural Design of Buildings and Structural Materials, B.E. 2566 (the full list is in the professional edition)

RECORD PAGE BTH-F01B-F-EN Bored Piling Works Sheet no. ..... Date .....

BORED PILE LOG, EVERY PILE

No.	Pile no.	Date	Bore depth (m)	Soil at pile toe	Casing depth (m)	Concrete placed / theoretical (m^3)	Slump (mm)	Result

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	Contractor, acknowledged
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

Notes and follow-up

.....

.....

.....

What the professional edition BTH-F01B-P adds

- All 18 items in 3 work stages
- 5 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes