สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 10 key points **Footings, Stub Columns and Ground Beams**	SHEET NO. DATE

Project ..... Area .....

Contractor ..... Drawing no. .....

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**Passed pile check sheet of this footing (position, tests, remedies)**	Fully signed before excavation	☐	☐	
2	**Excavation line and level against the project benchmark**	Formation level ☐ as drawing	☐	☐	
3	**Pile head: cut-off level, projecting steel, embedment in the footing**	• Embedment ☐ cm • projecting steel ☐ cm as drawing	☐	☐	
4	**Footing size (width, length, depth) and centre against grid lines**	• As drawing • width, length −12/+50 mm • thickness −5 %/+100 mm • off position not more than 2 % of the footing size and 50 mm (DPT 1101-64 Table 19)	☐	☐	
5	**Footing mesh: grade, bar size, number, spacing, direction of bottom and top layers**	As drawing	☐	☐	
6	**Stub column starter bars: number, position, bend into footing, lap**	• As drawing • fixed firmly for the pour	☐	☐	
7	**Slump and sampling**	• Slump 50–75 mm (DPT 1101-64 Table 11) or as drawing • at least 3 specimens every casting day and every 50 m^3 (cl. 5.8.3)	☐	☐	
8	**Curing**	Moist curing continuously for at least 7 days (cement type 1), 3 days (type 3), longer than 7 days with pozzolan (DPT 1101-64 cl. 5.6.3.1) or as drawing	☐	☐	
9	**Surface after stripping: voids, honeycomb, exposed steel, cracks**	• None • any repair method approved first	☐	☐	
10	**Concrete compressive strength at test age**	• Average of 3 consecutive results not below the specified ☐ • no single result more than 3.5 MPa below (up to 35 MPa) or 10 % below (above 35 MPa) (DPT 1101-64 cl. 5.9.1) • if it fails: cores, average 85 %, each 75 % (cl. 5.9.2.2)	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: DPT 1105-64 Standard for Foundation Works · DPT 1101-64 Standard for Concrete and Reinforced Concrete Works (the full list is in the professional edition)

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	**Contractor, acknowledged**
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

What the professional edition BTH-F02-P adds

- All 24 items in 4 work stages
- 8 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes