สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 10 key points **Formwork and Falsework**	SHEET NO. DATE

Project ..... Area .....

Contractor ..... Drawing no. .....

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**Steel props: not bent, no pitting rust, pins and threads complete**	Every prop serviceable	☐	☐	
2	**Ground under props: firm, sole plates used, not on fresh fill or wet soil**	No settlement under load	☐	☐	
3	**Line, level and inside size of forms against the structural drawing**	• Drawing values: width ☐ depth ☐ level ☐ • section of columns and beams, slab and wall thickness −5 to +10 mm • soffit level of slabs and beams 6 mm per 3.0 m, 10 mm per bay or 6.0 m, 20 mm in total • line and position of columns and walls 12 mm per bay or 6.0 m, 25 mm in total (DPT 1101-64 Table 19) or as specified	☐	☐	
4	**Plumb of column and wall forms**	Not more than 6 mm per 3.0 m and 25 mm over the full height (DPT 1101-64 Table 19) or as specified	☐	☐	
5	**Spacing of props and bearers**	Not more than ☐ m per the falsework drawing	☐	☐	
6	**Form joints tight; leaks sealed**	No grout leak	☐	☐	
7	**Cleanliness inside the forms before the pour**	No sawdust, wire offcuts or standing water	☐	☐	
8	**Walkways, guard rails and scaffold around the pour area**	• Stable • guard rails complete	☐	☐	
9	**Concrete age or strength before stripping side and soffit forms**	• Side forms of beams, columns, walls, footings 2 days • soffits of slabs and beams 14 days, then re-propped 14 more days • or strength 5.0 MPa (sides) and 14.0 MPa (soffits) (DPT 1101-64 cl. 5.11.8–5.11.9) or as the designer specifies	☐	☐	
10	**Sequence of prop removal and back-propping**	As set by the designer	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: DPT 1101-64 Standard for Concrete and Reinforced Concrete Works (the full list is in the professional edition)

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	**Contractor, acknowledged**
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

What the professional edition BTH-F04-P adds

- All 22 items in 4 work stages
- 6 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes