สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 9 key points **Concrete Pouring and Curing**	SHEET NO. DATE

Project ..... Area .....

Contractor ..... Drawing no. .....

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**Passed check sheets of rebar, formwork and cast-in services for this pour**	Fully signed	☐	☐	
2	**Weather and rain covers ready**	No pour while it rains unless the area is covered (DPT 1101-64 cl. 5.4.6)	☐	☐	
3	**Delivery ticket of every truck: strength, batching time, drum seal no.**	• As ordered • time from batching to end of placing within ☐ min per specification • record in the delivery log (record page or T-01)	☐	☐	
4	**Slump of every truck or at the set frequency**	• As drawing • if not stated (with vibration): footings 50–75 mm, slabs beams walls 50–100 mm, columns 50–125 mm (DPT 1101-64 Table 11)	☐	☐	
5	**Samples labelled with date, location and truck no.**	• At least 3 specimens per set every casting day, every 50 m^3 (slabs and walls every 250 m^2) and at every change of strength or aggregate source (DPT 1101-64 cl. 5.8.3) • send for testing with T-01	☐	☐	
6	**No water added to concrete on site**	• No water added • any adjustment approved by producer and supervisor	☐	☐	
7	**Vibration: thorough, vertical, not dragged, not over-vibrated**	• Glossy surface • air bubbles stop rising • insertion points 450–750 mm apart, 5–15 s each (DPT 1101-64 cl. 5.5.2)	☐	☐	
8	**Curing starts as soon as the surface sets, and continues**	Kept wet 7 days (cement type 1), 3 days (type 3), longer than 7 days with pozzolan (DPT 1101-64 cl. 5.6.3.1) or as drawing	☐	☐	
9	**Compressive strength at the specified test age**	• Average of 3 consecutive results not below the specified ☐ • no single result more than 3.5 MPa below (up to 35 MPa) or 10 % below (above 35 MPa) (DPT 1101-64 cl. 5.9.1) • if it fails: cores, average 85 %, each 75 % (cl. 5.9.2.2) • summarise in T-02	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: DPT 1101-64 Standard for Concrete and Reinforced Concrete Works · TIS 213 Ready-Mixed Concrete (the full list is in the professional edition)

RECORD PAGE BTH-F05-F-EN Concrete Pouring and Curing Sheet no. ..... Date .....

CONCRETE DELIVERY LOG (use with T-01)

No.	Ticket no. / truck	Batched / arrived (time)	Pour start–end (time)	Volume (m^3)	Slump (mm)	Temp. (°C)	Specimen set no.	Pour location	Result

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	Contractor, acknowledged
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

Notes and follow-up

What the professional edition BTH-F05-P adds

- All 25 items in 3 work stages
- 4 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes