สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 12 key points **Residential Electrical System**	SHEET NO. DATE

Project ..... Area .....

Contractor ..... Drawing no. .....

Electrical work must be done and tested by an electrician qualified under the law. This sheet is for acceptance checks, not a work manual.

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**Approved electrical drawings, circuit diagram and load schedule**	Match the site	☐	☐	
2	**Conduit type and size; number of cables in a conduit**	• As drawing • fill within the limit of the reference standard	☐	☐	
3	**Cable size of each circuit against its breaker rating**	Per the load schedule	☐	☐	
4	**Colour code: line, neutral, earth**	• Per the reference standard • the same throughout the house	☐	☐	
5	**Conduits and boxes checked before concrete, ceiling or wall closure**	• Complete • fixed • conduit ends sealed against mortar	☐	☐	
6	**Consumer unit: main breaker and branch breaker ratings**	Match the load schedule	☐	☐	
7	**RCD for circuits required by the drawing (bathroom, water heater, outdoor, kitchen)**	• Provided • rating as drawing ☐	☐	☐	
8	**Earthing: earth rod, earth conductor size, joints, bonding at the panel**	As drawing and the reference standard	☐	☐	
9	**Insulation resistance of each circuit**	Not less than ☐ per the reference standard	☐	☐	
10	**Earth electrode resistance**	Not more than ☐ ohm per the reference standard	☐	☐	
11	**Test button and trip test of every RCD**	Trips every time	☐	☐	
12	**Polarity of every socket outlet with a socket tester**	• Correct polarity • earth present at every outlet	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: EIT Standard Thai Electrical Code (latest edition) · Electricity authority rules Rules of the local electricity authority (MEA or PEA) (the full list is in the professional edition)

RECORD PAGE BTH-F10-F-EN Residential Electrical System Sheet no. ..... Date .....

MEASURED VALUES BY CIRCUIT

No.	Circuit / point	Criterion	Value measured	Instrument / serial no.	Result

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	Contractor, acknowledged
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

Notes and follow-up

What the professional edition BTH-F10-P adds

- All 23 items in 4 work stages
- 9 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes