สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 10 key points **Plumbing and Sanitary System**	SHEET NO. DATE

Project ..... Area .....

Contractor ..... Drawing no. .....

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**Pipe routes, pipe sizes and positions of supply and waste points against the drawing**	As drawing	☐	☐	
2	**Fall of waste and soil pipes**	• [ ] as drawing • one direction • no sag	☐	☐	
3	**Vent pipes, traps and cleanouts**	• As drawing • every fixture has a trap	☐	☐	
4	**Pressure test of supply pipes before plastering, slab pour or ceiling closure**	• Pressure [ ] for [ ] per specification • no pressure drop	☐	☐	
5	**Waste pipes tested by filling or by flowing water**	• No leak at joints • water flows freely	☐	☐	
6	**Photos of pipe routes before walls, floors or ceilings are closed, with reference dimensions**	Complete for every room	☐	☐	
7	**Septic tank and grease trap: size, level, inlet and outlet direction, vent**	• As drawing • covers accessible for service	☐	☐	
8	**Open every outlet; check pressure, flow and leaks under basins and at joints**	No leak	☐	☐	
9	**Flush every WC and pour water into every drain; check flow and smell**	• Fast flow • no backflow • no smell	☐	☐	
10	**Close every tap, then read the water meter**	Meter does not turn	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: EIT Standard Standard for Pipe Installation in Buildings (the full list is in the professional edition)

RECORD PAGE BTH-F11-F-EN Plumbing and Sanitary System Sheet no. ..... Date .....

PIPE PRESSURE TEST BY RUN

No.	Pipe run / zone	Date	Pressure at start	Pressure at end	Duration	Leak (yes / no)	Result

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	Contractor, acknowledged
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

Notes and follow-up

What the professional edition BTH-F11-P adds

- All 23 items in 4 work stages
- 4 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes