สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 12 key points **Split-Type Air Conditioner Installation**	SHEET NO. DATE

Project ..... Area .....

Contractor ..... Drawing no. .....

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**Model, cooling capacity and refrigerant type match the order**	• Correct • new unit • seals unopened	☐	☐	
2	**Location of indoor and outdoor units: clearances, air flow, service access**	Per the manufacturer's manual	☐	☐	
3	**Indoor unit mounting plate: level; fixed to a structure that takes the load**	• Level • firm	☐	☐	
4	**Outdoor unit bracket or base: fixed, level, anti-vibration pads**	Does not rock	☐	☐	
5	**Insulation on both refrigerant pipes and the drain pipe**	• Full length • no gaps	☐	☐	
6	**Drain pipe: continuous fall, no sag, outlet not under water**	Fall ____	☐	☐	
7	**Pressure leak test (if required by specification or manufacturer)**	• Pressure ____ for ____ • no pressure drop	☐	☐	
8	**Vacuum with a vacuum pump before the refrigerant valves are opened**	Reaches ____ and holds for ____ min per the manufacturer	☐	☐	
9	**Water poured into the indoor drain pan**	• Water leaves at the pipe outlet • no drip indoors	☐	☐	
10	**Run for ____ min; measure supply and return air temperature**	Difference per the manufacturer ____ °C	☐	☐	
11	**Noise and vibration of indoor and outdoor units**	No abnormal noise	☐	☐	
12	**Unit and installation warranty, manual, and a demonstration of filter cleaning**	All received	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: Manufacturer's manual Installation manual of the air conditioner manufacturer · EIT Standard Thai Electrical Code (latest edition) (the full list is in the professional edition)

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	**Contractor, acknowledged**
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

What the professional edition BTH-F12-P adds

- All 22 items in 4 work stages
- 4 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes