สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 12 key points **Residential Solar Rooftop Installation**	SHEET NO. DATE

Project ..... Area .....

Contractor ..... Drawing no. .....

Installation and tests must be done by an installer and an electrician qualified under the law, and the relevant authorities must give permission before grid connection. This sheet is for acceptance checks, not a work manual.

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**Permit documents, notices to the relevant authorities, and the grid connection application**	Complete as the authorities require	☐	☐	
2	**Roof structure assessment signed by an engineer as the authority requires**	Certificate provided	☐	☐	
3	**Installation drawing, single-line diagram, system size, panel and inverter models**	• Approved issue • match the delivered equipment	☐	☐	
4	**Fixing of the mounting frame to the roof structure: fastener type, number and position**	• As drawing • fixed to the structure, not to the roof sheet only	☐	☐	
5	**Waterproofing at every roof penetration or fixing**	Sealed at every point	☐	☐	
6	**DC cable: solar grade, in conduit or tray, away from direct sun and sharp edges**	• As drawing • neatly fixed	☐	☐	
7	**Isolators and protection on the DC and AC sides, and surge protection**	• Complete • ratings as drawing	☐	☐	
8	**Earthing of panel frames and inverter, and bonding**	• Continuous to every panel • as drawing and the reference standard	☐	☐	
9	**Rapid shutdown system (when the specification or authority requires it)**	Provided and tested	☐	☐	
10	**Open-circuit voltage and polarity of each string before connection to the inverter**	• Within the calculated range [ ] • polarity correct	☐	☐	
11	**Insulation resistance on the DC side**	Not less than [ ] per the reference standard	☐	☐	
12	**Inverter stops feeding when the grid supply is off**	Stops as required	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: EIT Standard B.E. 2565 Thai Electrical Code: Rooftop Solar PV Power Supply Installations, B.E. 2565 · Electricity authority requirements Grid connection rules of the local electricity authority and the ERC exemption notice (the full list is in the professional edition)

RECORD PAGE BTH-F16-F-EN Residential Solar Rooftop Installation Sheet no. ..... Date .....

MEASURED VALUES BY STRING

No.	String / test point	Criterion	Value measured	Instrument / serial no.	Result

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	Contractor, acknowledged
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

Notes and follow-up

What the professional edition BTH-F16-P adds

- All 24 items in 4 work stages
- 9 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes