สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 13 key points **Home EV Charger Installation**	SHEET NO. DATE

Project ..... Area .....

Contractor ..... Drawing no. .....

Electrical work must be done and tested by an electrician qualified under the law. A larger meter must be requested from the electricity authority. This sheet is for acceptance checks, not a work manual.

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**House meter, main cable and main breaker against the total load with the charger added**	Sufficient per the load calculation, or an upgrade is applied for	☐	☐	
2	**Charger circuit diagram, current rating and mounting position**	• Available • match the site	☐	☐	
3	**Dedicated circuit for the charger, no other load on it**	Separate circuit	☐	☐	
4	**Cable size and breaker rating of the charger circuit**	As drawing and the maker's manual ☐	☐	☐	
5	**RCD of the type required by the charger maker and the reference standard**	Type and rating as drawing ☐	☐	☐	
6	**Circuit earth conductor and connection to the earth rod**	As drawing and the reference standard	☐	☐	
7	**Wiring: in conduit or tray, neatly fixed, protected from water and impact**	As drawing	☐	☐	
8	**Mounting height and reach to the car's charging port; cable not stretched, not across a walkway**	Height ☐ m per the maker's manual	☐	☐	
9	**Water and dust protection rating of the charger suits the location (indoor, outdoor)**	Per the maker's manual	☐	☐	
10	**Insulation resistance of the circuit, and earth electrode resistance**	Per the reference standard ☐	☐	☐	
11	**Trip test of the RCD**	Trips every time	☐	☐	
12	**Trial charge with a real car; current and voltage measured during charging**	• Current within the circuit rating • voltage drop not more than ☐	☐	☐	
13	**Temperature of joints and breaker after continuous charging for ☐ min**	No abnormal hot spot	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: MPESTD-001:2563 Electrical Installation Standard for EV Supply Equipment in Houses, Condominiums and Offices · EIT Standard Thai Electrical Code (latest edition) (the full list is in the professional edition)

RECORD PAGE BTH-F17-F-EN Home EV Charger Installation Sheet no. ..... Date .....

MEASURED VALUES BY POINT

No.	Test point	Criterion	Value measured	Instrument / serial no.	Result

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	Contractor, acknowledged
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

Notes and follow-up

What the professional edition BTH-F17-P adds

- All 23 items in 4 work stages
- 7 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes