สร้าง | BUILD TH Construction Check Sheet	KEY POINT CHECK SHEET · 8 key points **Scaffolding and Temporary Shoring**	SHEET NO. DATE

Project ..... Area .....

Contractor ..... Drawing no. .....

No.	ITEMS TO BE CHECKED	CHECK · ACCEPTANCE	C	NC	REMARKS
1	**Design drawings and calculations of the scaffold or shoring (when the work requires them) and the person who certifies them**	• Approved issue ☐ • engineer design at 4 m or higher without a maker's manual, or lifts over 2 m (DLPW notification cl. 3, 14)	☐	☐	
2	**Condition of components: tubes, couplers, adjustable bases, base plates not bent, corroded or cracked**	No damaged component	☐	☐	
3	**Bearing: firm ground, sole boards under every leg, not on soft soil or anything that can settle**	• As drawing • carries 2 times the working load (DLPW notification cl. 20(4))	☐	☐	
4	**Spacing of standards, ledgers and diagonal bracing as drawing**	• Spacing ☐ m • all diagonals in place	☐	☐	
5	**Working platforms, guardrails, toe boards and access ladders**	• Every level • platform at least 35 cm wide • guardrail 90–110 cm with top and middle rails • toe board 15 cm • rungs not more than 30 cm apart • inner edge over 45 cm from the wall needs a wall-side guardrail (DLPW scaffold notification 2021 cl. 10, 23)	☐	☐	
6	**Ties of the scaffold to the building**	• Tie spacing ☐ as drawing or maker • 4 m or higher tied to the building against sway • no ties to a lift tower or machine frame (DLPW notification cl. 16, 23(5)) • international: first tie at 4 times the base width, then every 6.1 or 7.9 m (OSHA 1926.451(c))	☐	☐	
7	**Scaffold status tag (safe to use, or do not use) and date of last inspection**	• Tag in place • inspected before use every day, recorded in the notification form	☐	☐	
8	**Props under slab and beam forms before casting: spacing, plumbness, locked adjustable heads**	• As drawing • spacing ☐ m	☐	☐	

C = Complies · NC = Not complying · Fill the blanks in the criteria from the drawings and the job specification before checking · For each NC item, take a photo and notify the contractor in writing · References: DLPW Notification 2564 Department of Labour Protection and Welfare notification on engineer design and control of scaffolds (Royal Gazette vol. 138, special part 293 D, 30 Nov 2021) · OSHA 29 CFR 1926.451 Scaffolds: general requirements (US, for comparison) (the full list is in the professional edition)

By signing, each party and every inspector confirms that they have checked and accepted the criteria, the requirements and the inspection results recorded in this document by their own independent judgement and intent. This agreement binds only the parties who sign.

Inspected by	**Contractor, acknowledged**
Company	Company .....
Signature	Signature .....
Name	Name .....
Position	Position .....
Date	Date .....

What the professional edition BTH-F22-P adds

- All 18 items in 4 work stages
- 2 hold points (H)
- 2 languages on one sheet
- Tables for measured values
- Defect list and re-check
- Photo log for each item
- Sign-off by 3 parties, ready to attach to a payment claim

Professional edition and other sheets: https://srangbuild.github.io/srang-build/sheets.html

This standard document is a framework to help manage and record basic information only. It is not an engineering certification or specific legal advice. The choice of requirements and the approval of work are the direct responsibility of the parties and the licensed professional who supervises the project. · Free to share without changes